BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to roads of shabarinagara & surrounding areas in ward no.07 Byataranapura.
2	Amount of Work Portion	1867203/=
3	Estimate cost	25.00 Lakhs
4	Name Of Contractor	Sri Vishnu M Gowda
5	Agreement No.	38/20-21
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/38/20-21 Date: 14.07.2020
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	80 %
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	44 Days.
15	Date of recommending time limit applied for	14.9.20 to 27.10.20
16	Wheather the original application of contractor is enclosed	-
17	Balance work remaining to be done	20 %
18	Probable time required for completion of remaining work	27.10.20

19	Cost of work charged establishment charge on the work after the expiry of original period	–
20	Wheather the notice as per clause has been issued	–
21	Remarks of the AEE and the daily rate of penalty proposed	Site handed over lately. Hence Rs.ss penalty may be levied.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation.

Asst.N.D.
Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division
Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Executive Engineer
Byatarayanapura Division,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೈ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Chief Engineer
Yelahanka Zone
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.